COMPLETION REPORT

1	Name of the work	***Providing Cement concrete to Cross at Backside of Shubhodya School in Ward No. 13 (2nd Call)***
2	Sanctioned Estimate No. & Date	~~P0619/JE/DZ/AS/358/12-13~~ 15-9-12
3	Head of Account which is chargeable	P0619
4	Instrument Order NO. & Date	EE/DD/wo/ 38 /13-14 10-7-13
5	Name Of Contractor	Sri. Aswath Narayan, No. 106, Jalahalli, Bangalore- 560 103.
6 a	Time Stipulated for Completion of work	90 Days
b	Delay in Exculpation of Work	48 Days
7	Measurement recorded in	346/08-09 34587-90
8	Check Measurement of the Asst	346/08-09 34587-90
9	Name of the office/official in charge of the work	AEE (SSD)
10	a) Asst. Eng/junior Eng	Naghabhushan
	b) Asst. Exe Engineer	Ramachandra Murthy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
9.90 Lakh	929947	—	60053=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

Inspected on 31/12

ಸಹಾಯಕ ಅಭಿಯಂತರರು ಮಾ.ಎಂ ಉಪ್ಪ, ದಾಸರಹಳ್ಳಿ, ಬೆಂಗಳೂರು.
ಬೃಹತ್ ಬೆಂಗಳೂರು ಪಾಲಿಕೆ

ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು